


Final test checklist



NORTEK AS
 Vangkroken 2
 N-1351 Rud
 Norway
 Tel: +47 6717 4500
 fax: +47 6713 6770
 inquiry@nortek-as.com
 www.nortek.no

Order number
P 23441

Head ID **ASP 4328**

Hardware ID **N/A**

Frequency **2 MHz**

System type
 Aquadopp
 Aquadopp profiler
 Vector
 AWAC
 Continental

Firmware version **N/A**

Comments
HEAD ONLY!

Lable checked
 OK **N/A**

Dock test
 OK

Tilt check
 Pitch up
 Roll up
 Status bit
 Pitch down
 Roll down
 pitch & roll within $\pm 0.2^\circ$

Heading
 Up
 Down
N/A
 tolerance: $\pm 0.2^\circ$

Pressure

 tolerance: $\pm 0.5\%$ of **100** m
 OK

Temperature
 OK
 tolerance: $\pm 0.1^\circ$

Beam check	Correct order	Noise floor	Amplitude in tank	Range	Velocity direction
Beam 1	<input checked="" type="checkbox"/> OK	16	> 200	<input checked="" type="checkbox"/> OK	<input checked="" type="checkbox"/> X <input type="checkbox"/> E
Beam 2	<input checked="" type="checkbox"/> OK	16	> 200	<input checked="" type="checkbox"/> OK	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N
Beam 3	<input checked="" type="checkbox"/> OK	16	> 200	<input checked="" type="checkbox"/> OK	<input checked="" type="checkbox"/> Z <input type="checkbox"/> U
Beam 4	<input type="checkbox"/> OK			<input type="checkbox"/> OK	

Head file
 Headfile checked
 Saved as read only

Harness test
 OK
 Type: **N/A**

Recorder erased
 OK
 Rec. size: **N/A** MB

External sensors

Power down
 OK
 Battery disconnected upon shipping

day **13** month **08** year **2010**
 Date

Teeje B Dahl
 Signature